



# Direct Drilling

BDA accredited

160 Invicta Road  
Sheerness  
Kent ME12 2AG

LANDFILL  
SOAKAWAYS  
SITE INVESTIGATION

Tel / Fax : (01795) 664283  
Tel : (01795) 666221  
Mobile : (0831) 239668

Depth		Strata Description	Penetration Testing and Samples									
G/L			Type	From	To	75	150	225	300	375	450	Blows
G/L		FIRM, MOTTLED BROWN CLAY, WITH SCATTERED MED SIZED GRAVELS, AND FINE CHALK STONES.	<b>DAY WORKS.</b>  FILLED BOWSER TO ASSIST DRILLING - = 1/2 HR.  CLEARED SPOILS TO SKIP VIA DUMPER = 3/4 HR.  COLLECTED INSTALLATION EQUIPMENT AND SHINGEL FROM RADLET. = 2 HRS  COLLECTED BALEST FROM RADLET TO CONCRETE ON HEAD WORKS = 1 HR.									
1.00		FIRM, MOTTLED BROWN CLAY, AS ABOVE AND WITH ORGANIC CONTAMINATION.										
1.60		WASTE, WOOD, BRICKS, METAL, AND PLASTIC, IN A BLACK ORGANIC CLAY MATRIX.										
7.40		FIRM, GREENISH - BROWN SANDY CLAY WITH MED SIZED GRAVELS AND FINE CHALK STONES.										
DRILLED TO 8.40												

Remarks **INSTALLED 8.70 X 100<sup>MM</sup> LINER, DETAILS ON SEPARATE SHEET.** Driller

*M. J. Claxton*

Water Levels				H <sup>2</sup> O	Strike 1	Strike 2	Strike 3	
Depth	Casing	Time		Depth	3.40			
Morning				Depth 5 mins				
Evening				Depth 10 mins				
Other				Depth 15 mins				
Depth at end of day				Depth 20 mins				
Diameter (mm)	Borehole	Casing		Casing				
200	8.40	8.00		Cut off at				
Hard Strata / Chiselling				Move	Drill	Stand	Break	Work
From (M)	To (M)	From (Hrs)	To (Hrs)	1	8.40			4 1/4 HRS
				Site	COLE GREEN			
				Job No.	B / H No. VII			
				Day	TUES / WEDNESDAY			Date
								26 / 27 - 8 - 97